



## Annex 6: Procedures for chance finds and ESM&MP for physical cultural resources<sup>1</sup>

Cultural property include monuments, structures, works of art, or sites of significance points of view, and are defined as sites and structures having archaeological, paleontological, historical, architectural, religious, aesthetic, or other cultural significance. This includes cemeteries, graveyards and graves.

Antiquities Law 117/1983: Article 24 states that everyone who finds by chance the part or parts of a fixed monument in its place must promptly inform the nearest administrative authority within forty-eight hours.

Prior to the construction phase, the approval shall be obtained from the antiquities department and surveying department

## Chance Find Procedures

- 1. Stop the construction activities in the area of the chance find;
- 2. Delineate the discovered site or area;
- 3. Secure the site to prevent any damage or loss of removable objects. In cases of removable antiquities or sensitive remains, a night guard shall be present until the responsible local authorities and Ministry take over;
- 4. Notify the site manager and HSE supervisor who in turn will notify the responsible local authorities and the Antiquities Authority immediately (within 24 hours or less);
- 5. Responsible local authorities and the Antiquities Authority would be in charge of protecting and preserving the site before deciding on subsequent appropriate procedures;
- 6. Decisions on how to handle the finding shall be taken by the responsible authorities from the Antiquities Authority;
- 7. Construction work could resume only after permission is given from the responsible local authorities and the Antiquities Authority concerning safeguard of the heritage.

These procedures must be referred to as standard provisions in construction contracts, where applicable. During project supervision, the site manager and HSE supervisor shall monitor the above regulations relating to the treatment of any chance find encountered are observed.

Relevant findings will be recorded in Monitoring Reports and Implementation Completion Reports (ICRs) submitted to the World Bank.

<sup>&</sup>lt;sup>1</sup> In the highly unlikely event that such finds are encountered in the project areas which are have been previously excavated for all underground utilities.



Impact	Mitigation measures	Responsibility of mitigation	Responsibility of direct supervision	Means of supervision	Estimated Cost of mitigation / supervision
	Identify areas of antiquities, monument repair zones	Contactor & Supreme Council for Antiquities and Local Council	LDC HSE	Review permitting procedures and ensure review of Council	LDC costs
Effects on cultural sites	Supervise intensity and locations of construction activities	Expert from Supreme Council of Antiquities	LDC HSE	Review field reports + field supervision	Indicative cost to be revised and included in contractor bid \$715 / site for supervision and measurement of vibration for locations identified as "monument-critical" LDC costs
Effects on	Control dewatering process	Contractor	Supreme Council Expert + LDC HSE	Field supervision	Indicative cost to be revised and included in contractor bid \$2,850 /site LDC costs
	Reduce vibrations	Contractor	Supreme council Expert + LDC HSE	Contractual clauses + Field supervision	Indicative cost to be revised and included in contractor bid \$2,150/site LDC costs
	Preserve	Contractor	LDC HSE	Field supervision	Contractor costs

## Table1: Management matrix for cultural sites (if encountered)





Impact	Mitigation measures	Responsibility of mitigation	Responsibility of direct supervision	Means of supervision	Estimated Cost of mitigation / supervision
	architecturally valuable sites				(included in bid price) + LDC costs
	Preserve any found antiquity	Contractor + LDC HSE supervisor	LDC HSE	Field inspection throughout works and review field reports	Contractor costs (included in bid price) + LDC costs

## Table Error! No text of specified style in document. -2: Monitoring matrix for cultural sites (if encountered)

Impact	Monitoring	Responsibility	Frequency of	Location of	Methods of	Estimated Cost of
	indicators	of monitoring	monitoring	monitoring	monitoring	monitoring
nts	Vibration test	LDC HSE	During	Construction site	Calibrated	(\$750/meter + \$160
en	results		construction near		vibration test	maintenance and
ble			sites identified by		meter	calibration) x 11 vibration
nnu ral Igs			the Council			meters = $$10,000$
on monum vulnerable uildings	Investigate	LDC HSE +	Once before	Streets and areas	Geophysical	Contractor costs
	possible	Supreme Council	construction if	identified by the	survey	(included in bid price)
	buried	for Antiquities	required by the	Council		in areas designated as
aı	antiquities		council			antiquities or monument
Effects and h						repair zones (to be
						covered by LDC)